JOB ADDRESS

hom Townhomes
809 & 811 NE 17th Way
Fort Lauderdale, FL

City of Fort Lauderdale WINDOW/DOOR SCHEDULE

WINDOWS & DOORS #	SIZE	APPROVED PRESSURE pos/neg	REQUIRED PRESSURE pos/neg	PRODUCT APPROVAL #	GLASS TYPE/SIZE	FASTENER TYPE/SIZE	SPACING EDGE & O.C. HEADER	SIDES	SILL	SHUTTER Y/N	MULLION BARS YES/ NO	NOA #	BAR SIZE - # FASTENERS CLIP/BAR
P	60"x60"	+80/-90	+58.16 / -63.31	14-0915.07	LAM / 5/16"	TAPCONS	6"/26 5/8" MAX.	17" MAX.	6"/26 5/8" MAX.	NO	NO	N/A	N/A
Q	60"x60"	+80/-90	+58.16 / -63.31	14-0915.07	LAM / 5/16"	TAPCONS	6"/26 5/8" MAX.	17" MAX.	6"/26 5/8" MAX.	NO	NO	N/A	N/A
R	36"x36"	+107.9/-107.9	+61.78 / -66.93	14-0506.01	LAM / 5/16"	TAPCONS	6"/24" MAX.	6"/16" MAX.	6"/24" MAX.	NO	NO	N/A	N/A
S	36"x36"	+107.9/-107.9	+61.78 / -66.93	14-0506.01	LAM / 5/16"	TAPCONS	6"/24" MAX.	6"/16" MAX.	6"/24" MAX.	NO	NO	N/A	N/A
T	60"x60"	+80/-90	+58.16 / -63.31	14-0915.07	LAM / 5/16"	TAPCONS	6"/26 5/8" MAX.	17" MAX.	6"/26 5/8" MAX.	NO	NO	N/A	N/A
U	60"x60"	+80/-90	+58.16 / -63.31	14-0915.07	LAM / 5/16"	TAPCONS	6"/26 5/8" MAX.	17" MAX.	6"/26 5/8" MAX.	NO	NO	N/A	N/A
V	2 x 30"x60"	+80/-80	+58.16 / -63.31	14-0731.05	LAM / 7/16"	TAPCONS	6"/18" MAX.	6 $\frac{1}{2}$"/17" MAX.	6"/18" MAX.	NO	YES	12-0203.13	1"x4" / 4 CLIP ANCHORS/BAR

THIS FORM SHALL BE SUBMITTED ALONG WITH THE FLOOR PLAN AND ALL PRODUCT APPROVALS.
**** A MINIMUM OF TWO INSPECTIONS MAY BE REQUIRED (1st) FRAMING - DURING THE INSTALLATION OF CONCEALED FASTNERS (2nd) FINAL - AFTER ALL WORK IS COMPLETE.*